



CUSTOMER SERVICE INSPECTION CERTIFICATE

Name of PWS: Emerald Bay Municipal Utility District
PWS ID#: 2120105
Location of Service: _____

REASON FOR INSPECTION:

- New Construction
- Existing service where contaminant hazards are suspected
- Material improvement, correction or expansion of distribution facilities

I, _____, upon inspection of the private water distribution facilities connected to the Emerald Bay Municipal Utility District public water supply do hereby certify that, to the best of my knowledge:

Compliance	Non-Compliance	
<input type="checkbox"/>	<input type="checkbox"/>	1. No direct or indirect connection between the public drinking water supply and a potential source of contamination exists. Potential sources of contamination are isolated from the public water supply system by an air gap or an appropriate backflow prevention assembly in accordance with Commission regulations.
<input type="checkbox"/>	<input type="checkbox"/>	2. No cross-connection between the public drinking water supply and a private water system exists. Where an actual air gap is not maintained between the public water supply and a private water supply, an approved reduced pressure principle backflow prevention assembly is properly installed.
<input type="checkbox"/>	<input type="checkbox"/>	3. No connection exists which would allow the return of water used for condensing, cooling or industrial processes back to the public water supply.
<input type="checkbox"/>	<input type="checkbox"/>	4. No pipe or pipe fitting which contains more than 8.0% lead exists in private water distribution facilities installed on or after July 1, 1988 and prior to January 4, 2014.
<input type="checkbox"/>	<input type="checkbox"/>	5. Plumbing installed on or after January 4, 2014 bears the expected labeling indicating $\leq 0.25\%$ lead content. If not properly labeled, please provide written comment.
<input type="checkbox"/>	<input type="checkbox"/>	6. No solder or flux which contains more than 0.2% lead exists in private water water distribution facilities installed on or after July 1, 1988.

I further certify that the following materials were used in the installation of the private water distribution facilities:

Service Lines: Lead Copper PVC Other
Solder: Lead Lead Free Solvent Weld Other

Remarks: _____

I recognize that this document shall be retained by the aforementioned Public Water System for a minimum of ten years and that I am legally responsible for the validity of the information I have provided.

Signature of Inspector: _____ Inspector Name (Print/Type): _____ Title: _____

License Type: _____ License Number: _____ Date/Time of Inspection: _____

A Customer Service Inspection Certificate should be on file for each connection in a public water system to document compliance with 30 TAC § 290.44(h)/290.46(j).